

橋梁点検計画結果 一覧表 (1/3)

No,	優先 順位	(1)構造物の諸元				(2)点検結果及び次回点検時期						(3)対策内容		(3)対策着手 ・完了年度	
		橋梁名	橋長 (m)	幅員 (m)	架設年度	1巡目 (H26～H30)		2巡目 (R1～R5)			次回 点検 年度	主な措置の内容	着手 年度	完成 年度 (予定)	
						点検 年度	判定 区分	点検 年度	判定 区分	変更 理由					
1	47	宮ヶ谷1号橋	10.50	7.00	1980	H27	Ⅱ	R1	Ⅰ	見直し	R6				
2	3	宮ヶ谷2号橋	10.50	7.00	1980	H27	Ⅲ	R1	Ⅲ		R6	橋梁補修工、橋面防水工、止水対策工、付帯工	R3	R3	
3	70	滝谷橋	3.20	5.60	1968	H27	Ⅰ	R1	Ⅰ		R6				
4	33	宮ヶ谷橋	4.00	9.10	1980	H27	Ⅱ	R1	Ⅱ		R6				
5	16	北浦1号橋	6.00	12.20	1982	H27	Ⅱ	R1	Ⅱ		R6				
6	39	無名橋1	2.50	13.00	1973	H27	Ⅱ	R1	Ⅰ	見直し	R6				
7	77	無名橋2	2.30	6.80	1973	H27	Ⅰ	R1	Ⅰ		R6				
8	40	無名橋3	3.50	5.60	1973	H27	Ⅱ	R1	Ⅱ		R6				
9	12	無名橋4	3.80	5.10	1973	H27	Ⅱ	R1	Ⅰ	見直し	R6				
10	36	無名橋5	3.80	5.10	1973	H27	Ⅱ	R1	Ⅰ	見直し	R6				
11	80	無名橋6	3.40	20.00	1991	H27	Ⅰ	R1	Ⅰ		R6				
12	45	石橋	4.00	6.80	1973	H27	Ⅱ	R1	Ⅱ		R6				
13	81	東寺橋	12.00	9.00	1990	H27	Ⅰ	R1	Ⅰ		R6				
14	146	山脇橋	12.70	11.90	1965	H27	Ⅰ	R1	Ⅱ	進行	R6				
15	82	焼尾橋	12.15	9.90	1965	H27	Ⅱ	R1	Ⅰ	見直し	R6				
16	147	野神大谷橋側道橋	15.00	3.40	2002	H27	Ⅰ	R1	Ⅰ		R6				
17	34	無名橋7	13.50	8.30	1981	H27	Ⅱ	R1	Ⅱ		R6				
18	72	落合橋（無名橋8）	14.00	11.50	1991	H27	Ⅰ	R1	Ⅱ	進行	R6				
19	2	落合川橋	11.00	5.50	1963	H27	Ⅲ	R1	Ⅲ		R6	橋梁補修工、表面保護工	R3	R4	
20	4	五軒茶屋2号橋	3.60	8.30	1973	H27	Ⅲ	R1	Ⅲ		R6		R3	R3	
21	148	無名橋9	11.00	4.00	2017	H27	Ⅳ	R1	Ⅰ	架替え	R6	撤去・更新			
22	149	西川橋	5.30	7.00	1990	H27	Ⅰ	R1	Ⅰ		R6				
23	98	石部駅橋	5.66	11.00	不明	H27	Ⅰ	R1	Ⅰ		R6				
24	150	小池村井橋	3.70	6.00	1961	H27	Ⅰ	R1	Ⅰ		R6				
25	62	大門橋	10.40	7.20	1961	H27	Ⅱ	R1	Ⅰ	見直し	R6				
26	63	中清水橋	2.10	6.40	1961	H27	Ⅱ	R1	Ⅰ	見直し	R6				
27	151	西清水村井橋	2.50	4.70	1961	H27	Ⅰ	R1	Ⅰ		R6				
28	152	榊屋橋	2.20	3.50	1961	H27	Ⅰ	R1	Ⅱ	進行	R6				
29	8	榊屋村井橋	4.00	6.00	2018	H27	Ⅱ	R1	Ⅰ	架替え	R6	撤去・更新			
30	27	無名橋10	5.60	9.00	1961	H27	Ⅰ	R1	Ⅰ		R6				
31	153	大谷橋	7.30	4.40	1965	H27	Ⅰ	R2	Ⅰ		R7				
32	154	百枚谷橋	5.70	4.60	1965	H27	Ⅰ	R2	Ⅰ		R7				
33	155	樋之上橋（橋之上橋）	8.40	6.60	1967	H27	Ⅰ	R2	Ⅰ		R7				
34	15	竜王川橋	6.00	6.80	1969	H27	Ⅱ	R2	Ⅰ	見直し	R7				
35	108	出合橋	7.50	6.50	1970	H27	Ⅰ	R2	Ⅰ		R7				
36	65	広野川橋	9.00	6.50	1972	H27	Ⅱ	R2	Ⅰ	見直し	R7				
37	156	朝日橋	4.90	24.00	1973	H27	Ⅰ	R2	Ⅰ		R7				
38	157	吾妻橋	4.90	7.00	1973	H29	Ⅰ	R3	Ⅰ		R8				
39	44	雨山橋	6.00	8.60	1973	H27	Ⅱ	R2	Ⅰ	見直し	R7				
40	91	荒堀橋	7.20	4.30	1973	H27	Ⅰ	R2	Ⅰ		R7				
41	51	蛭子橋	4.90	14.40	1973	H27	Ⅱ	R1	Ⅱ		R6				
42	92	大塚橋	2.80	5.10	1973	H27	Ⅰ	R1	Ⅱ	進行	R6				
43	105	尾崎橋	5.40	14.00	1973	H27	Ⅰ	R1	Ⅰ		R6				
44	7	落合川高橋	8.00	3.30	1973	H27	Ⅱ	R2	Ⅱ		R7				
45	158	門脇橋	2.70	2.70	1973	H27	Ⅰ	R2	Ⅰ		R7				
46	107	金屋橋	2.00	2.20	1973	H27	Ⅰ	R2	Ⅰ		R7				
47	159	金山橋	6.20	3.40	1973	H29	Ⅰ	R3	Ⅱ	進行	R8				
48	160	上出橋	4.30	7.10	1973	H27	Ⅰ	R2	Ⅰ		R7				
49	161	車谷橋	12.50	6.20	1973	H27	Ⅰ	R2	Ⅰ		R7				
50	22	小浮気橋	3.50	7.10	1973	H27	Ⅱ	R2	Ⅱ		R7				
51	120	小浮気橋歩道橋	10.50	2.00	1973	H27	Ⅰ	R2	Ⅰ		R7				
52	162	こふけ橋	6.80	4.00	1973	H27	Ⅰ	R2	Ⅰ		R7				
53	109	山王橋	4.80	7.60	1973	H27	Ⅰ	R2	Ⅰ		R7				
54	163	下出橋	3.40	3.90	1973	H27	Ⅰ	R2	Ⅰ		R7				
55	99	大納言橋	8.60	4.20	1964	H29	Ⅰ	R2	Ⅰ		R7				
56	137	田中出橋	2.00	4.30	1973	H29	Ⅰ	R3	Ⅰ		R8				
57	101	中央橋	5.80	6.60	1973	H29	Ⅰ	R2	Ⅰ		R7				
58	35	つつじ橋	12.00	4.50	1973	H29	Ⅱ	R2	Ⅱ		R7				
59	164	出水橋	2.70	1.90	1973	H29	Ⅰ	R2	Ⅰ		R7				
60	55	西一号橋	6.20	3.80	1973	H27	Ⅱ	R2	Ⅰ	見直し	R7				
61	165	西四号橋	4.90	3.10	1971	H29	Ⅰ	R3	Ⅰ		R8				
62	110	西御旅橋	3.80	6.90	2017	H29	Ⅰ	R3	Ⅰ		R8				
63	166	浜出橋	5.60	6.00	1973	H29	Ⅰ	R2	Ⅰ		R7				
64	167	日出橋	4.90	7.20	1973	H29	Ⅰ	R3	Ⅰ		R8				
65	168	坊出橋	11.50	4.30	1973	H29	Ⅰ	R2	Ⅰ		R7				
66	78	丸山橋	8.10	7.20	1973	H29	Ⅰ	R2	Ⅰ		R7				
67	169	宮前橋	8.00	6.30	1973	H29	Ⅰ	R2	Ⅰ		R7				
68	87	宗門橋	2.80	9.20	1973	H29	Ⅰ	R3	Ⅰ		R8				
69	121	無名橋11	5.20	4.60	1973	H29	Ⅰ	R2	Ⅰ		R7				
70	6	無名橋12	3.30	6.20	1973	H29	Ⅲ	R4	Ⅰ	補修	R9	R4	R4		
71	138	無名橋14	3.40	8.50	1973	H29	Ⅰ	R3	Ⅰ		R8				
72	103	無名橋15	3.20	7.70	1973	H29	Ⅰ	R3	Ⅰ		R8				
73	100	無名橋16	3.20	7.40	1973	H29	Ⅰ	R3	Ⅰ		R8				
74	122	無名橋17	2.30	4.20	1973	H29	Ⅰ	R3	Ⅰ		R8				
75	25	無名橋18	2.20	5.20	1973	H29	Ⅰ	R3	Ⅰ		R8				
76	86	無名橋19	2.60	5.80	1973	H29	Ⅰ	R3	Ⅰ		R8				
77	20	無名橋20	3.00	4.50	1973	H29	Ⅱ	R3	Ⅱ		R8				
78	170	無名橋21	3.00	3.10	1973	H29	Ⅰ	R3	Ⅰ		R8				
79	171	無名橋22	2.30	4.50	1973	H29	Ⅰ	R3	Ⅰ		R8				

橋梁点検計画結果 一覧表 (2/3)

No,	優先 順位	(1)構造物の諸元				(2)点検結果及び次回点検時期						(3)対策内容		(3)対策着手 ・完了年度	
		橋梁名	橋長 (m)	幅員 (m)	架設年度	1巡目 (H26～H30)		2巡目 (R1～R5)			次回 点検 年度	主な措置の内容	着手 年度	完成 年度 (予定)	
						点検 年度	判定 区分	点検 年度	判定 区分	変更 理由					
80	10	無名橋23	3.00	7.50	1973	H29	Ⅱ	R3	Ⅱ		R8				
81	64	ささお橋	6.00	4.60	1980	H29	Ⅱ	R2	Ⅱ		R7				
82	172	あずまや橋	12.50	4.40	1973	H29	Ⅰ	R2	Ⅰ		R7				
83	97	無名橋26	2.30	13.30	1973	H29	Ⅰ	R2	Ⅰ		R7				
84	93	無名橋27	3.00	13.70	1973	H29	Ⅰ	R3	Ⅰ		R8				
85	90	無名橋28	2.00	10.10	1973	H29	Ⅰ	R3	Ⅰ		R8				
86	60	無名橋29	2.90	9.70	1973	H29	Ⅱ	R3	Ⅱ		R8				
87	111	無名橋30	7.00	6.40	1973	H29	Ⅰ	R3	Ⅱ	進行	R8				
88	14	無名橋31	2.40	8.30	1973	H29	Ⅱ	R4	Ⅱ		R9				
89	173	無名橋33	3.80	3.70	1973	H29	Ⅰ	R2	Ⅰ		R7				
90	123	無名橋34	3.10	14.10	1973	H29	Ⅰ	R3	Ⅰ		R8				
91	88	無名橋35	4.20	8.00	1973	H29	Ⅰ	R4	Ⅰ		R9				
92	124	無名橋36	3.60	6.00	1973	H29	Ⅰ	R3	Ⅰ		R8				
93	125	無名橋37	2.20	8.20	1973	H29	Ⅰ	R5	Ⅰ		R5				
94	67	無名橋38	2.40	4.70	1973	H29	Ⅱ	R3	Ⅱ		R8				
95	21	無名橋39	2.70	8.00	不明	H29	Ⅱ	R4	Ⅱ		R9				
96	126	無名橋40	2.60	8.10	不明	H29	Ⅰ	R4	Ⅰ		R9				
97	30	無名橋41	2.70	9.30	1973	H29	Ⅰ	R4	Ⅱ	進行	R9				
98	32	無名橋42	2.70	5.60	1973	H29	Ⅰ	R2	Ⅰ		R7				
99	79	無名橋43	4.50	9.60	1973	H29	Ⅰ	R3	Ⅰ		R8				
100	139	無名橋44	2.40	4.70	1973	H29	Ⅰ	R2	Ⅰ		R7				
101	127	無名橋45	2.40	6.00	1973	H29	Ⅰ	R3	Ⅰ		R8				
102	112	無名橋46	2.00	6.80	1973	H29	Ⅰ	R3	Ⅰ		R8				
103	174	無名橋47	4.10	7.50	1973	H29	Ⅰ	R4	Ⅰ		R9				
104	175	無名橋48	4.50	7.50	1973	H29	Ⅰ	R3	Ⅰ		R8				
105	26	無名橋49	2.70	6.40	1973	H29	Ⅰ	R3	Ⅰ		R8				
106	28	無名橋50	2.70	7.80	1973	H29	Ⅰ	R3	Ⅰ		R8				
107	94	無名橋51	2.70	11.70	1973	H29	Ⅰ	R2	Ⅰ		R7				
108	5	無名橋52	8.10	4.90	1973	H29	Ⅲ	R4	Ⅰ	補修	R9	橋梁補修工、断面修復工、ひびわれ補修工	R4	R4	
109	83	無名橋歩道橋	8.30	3.30	1973	H29	Ⅰ	R3	Ⅰ		R8				
110	23	村井宗門橋	3.50	1.80	1973	H29	Ⅱ	R3	Ⅱ		R8				
111	69	本町橋	5.24	16.50	1973	H29	Ⅱ	R3	Ⅰ	見直し	R8				
112	24	柳ノ内橋	3.40	3.10	1973	H29	Ⅱ	R3	Ⅱ		R8				
113	113	雷古橋	2.10	5.10	1973	H29	Ⅰ	R3	Ⅰ		R8				
114	106	立矢橋	7.40	6.80	1974	H29	Ⅰ	R3	Ⅰ		R8				
115	114	柿ヶ沢橋	13.00	5.20	1975	H29	Ⅰ	R3	Ⅰ		R8				
116	176	矢治川橋	6.00	7.00	1978	H29	Ⅰ	R3	Ⅰ		R8				
117	177	無名橋53	3.50	7.00	1979	H29	Ⅰ	R4	Ⅰ		R9				
118	95	石原橋	4.60	8.00	1980	H29	Ⅰ	R4	Ⅱ	進行	R9				
119	115	西寺1号橋	8.50	5.20	1980	H30	Ⅰ	R4	Ⅰ		R9				
120	116	西寺2号橋	5.90	5.70	1980	H30	Ⅰ	R4	Ⅰ		R9				
121	178	花園橋	6.50	2.30	1980	H30	Ⅰ	R4	Ⅰ		R9				
122	179	向の橋	5.10	4.60	1981	H30	Ⅰ	R4	Ⅰ		R9				
123	140	無名橋54	9.70	8.20	1981	H30	Ⅰ	R4	Ⅱ	進行	R9				
124	58	無名橋55	5.50	5.80	1981	H30	Ⅱ	R4	Ⅱ		R9				
125	141	無名橋56	3.60	3.90	1981	H30	Ⅰ	R4	Ⅰ		R9				
126	41	無名橋57	3.90	3.50	1981	H30	Ⅱ	R4	Ⅱ		R9				
127	180	無名橋58	2.10	4.80	1981	H30	Ⅰ	R4	Ⅰ		R9				
128	68	無名橋59	5.80	7.10	1981	H30	Ⅰ	R4	Ⅰ		R9				
129	181	無名橋60	2.30	5.60	1981	H30	Ⅰ	R5	Ⅰ		R5				
130	182	無名橋61	5.00	4.50	1981	H30	Ⅰ	R5	Ⅰ		R5				
131	183	筒橋橋	11.60	5.00	1975	H30	Ⅰ	R5	Ⅰ		R5				
132	184	無名橋62	2.50	2.90	1991	H30	Ⅰ	R5	Ⅰ		R5				
133	185	無名橋63	3.00	8.40	1991	H30	Ⅰ	R5	Ⅰ		R5				
134	89	無名橋64	3.00	7.70	1991	H30	Ⅰ	R5	Ⅰ		R10				
135	29	無名橋65	10.80	5.20	1991	H30	Ⅰ	R5	Ⅱ	進行	R10				
136	186	無名橋66	6.30	3.00	1991	H30	Ⅰ	R5	Ⅰ		R10				
137	9	高橋	9.00	2.70	1996	H30	Ⅱ	R5	Ⅱ		R10				
138	136	石橋 1 号橋	4.00	4.30	1997	H30	Ⅰ	R5	Ⅰ		R10				
139	102	石橋2号橋	13.52	3.80	1997	H30	Ⅰ	R5	Ⅰ		R10				
140	117	第3号町道橋	8.67	8.70	1997	H30	Ⅰ	R5	Ⅱ	進行	R10				
141	187	無名橋67	2.40	2.40	1997	H30	Ⅰ	R5	Ⅰ		R10				
142	128	無名橋68	2.50	13.60	1998	H30	Ⅰ	R5	Ⅰ		R10				
143	118	無名橋69	2.60	11.20	1998	H30	Ⅰ	R5	Ⅰ		R10				
144	142	無名橋70	2.10	17.70	1998	H30	Ⅰ	R5	Ⅰ		R10				
145	188	無名橋71	2.50	15.20	1998	H30	Ⅰ	R5	Ⅰ		R10				
146	57	無名橋72	3.00	10.90	1998	H30	Ⅱ	R5	Ⅱ		R10				
147	129	無名橋73	3.80	4.60	1998	H30	Ⅰ	R5	Ⅰ		R10				
148	119	無名橋74	3.10	14.50	1998	H30	Ⅰ	R5	Ⅰ		R10				
149	96	無名橋75	2.90	12.70	2001	H30	Ⅰ	R5	Ⅰ		R10				
150	130	無名橋76	2.20	5.50	2006	H30	Ⅰ	R5	Ⅰ		R10				
151	76	無名橋77	7.00	10.00	2006	H30	Ⅰ	R5	Ⅰ		R10				
152	75	宮川橋	23.90	9.20	1998	H26	Ⅱ	R1	Ⅰ	見直し	R6				
153	84	荒川橋	23.00	7.00	2017	H26	Ⅰ	R1	Ⅰ		R6				
154	52	荒川歩道橋	20.00	2.10	1978	H26	Ⅱ	R1	Ⅱ		R6				
155	1	甲西中央橋	360.10	7.30	1972	H26	Ⅲ	R1	Ⅰ	補修	R6	橋梁補修工、橋面防水工、伸縮装置工、橋梁用高欄工、区画線工	R2	R2	
156	53	家棟川橋	18.70	8.20	1979	H26	Ⅱ	R1	Ⅰ	見直し	R6				
157	85	一の瀬大橋	15.17	22.00	1966	H26	Ⅲ	R2	Ⅰ	補修	R7	橋梁補修工、排水施設工、橋面防水工、伸縮装置工、橋梁用高欄工	R1	R1	
158	38	農免橋	34.55	7.10	1986	H26	Ⅱ	R1	Ⅰ	見直し	R6				

橋梁点検計画結果 一覧表 (3/3)

No,	優先 順位	(1) 構造物の諸元				(2) 点検結果及び次回点検時期						(3) 対策内容		(3) 対策着手・完了年度	
		橋梁名	橋長 (m)	幅員 (m)	架設年度	1巡目 (H26～H30)		2巡目 (R1～R5)			次回 点検 年度	主な措置の内容	着手 年度	完成 年度 (予定)	
						点検 年度	判定 区分	点検 年度	判定 区分	変更 理由					
159	18	新平松橋	24.40	16.80	1998	H26	Ⅱ	R1	Ⅱ		R6				
160	37	野上橋	15.10	12.00	2002	H26	Ⅱ	R1	Ⅰ	見直し	R6				
161	50	野神大谷橋	12.65	7.80	2000	H26	Ⅱ	R1	Ⅱ		R6				
162	13	森北橋	28.30	12.80	1978	H26	Ⅱ	R1	Ⅱ		R6				
163	17	五軒茶屋橋	20.60	8.70	1999	H26	Ⅱ	R1	Ⅱ		R6				
164	48	岩根橋	35.60	6.70	1981	H26	Ⅱ	R1	Ⅱ		R6				
165	74	針中央橋	18.80	12.00	2009	H26	Ⅱ	R1	Ⅰ	見直し	R6				
166	42	大砂後橋	14.60	16.00	1966	H27	Ⅱ	R1	Ⅱ		R6				
167	43	水戸内橋	14.70	12.00	1966	H27	Ⅱ	R2	Ⅱ		R7				
168	46	高松橋	14.80	12.00	1966	H27	Ⅱ	R2	Ⅱ		R7				
169	189	長谷橋	15.00	12.10	1966	H27	Ⅲ	R2	Ⅰ	補修	R7	橋面防水工、伸縮装置取替工、高欄設置工、舗装工、区画線工	R1	R1	
170	19	荒太橋	29.00	6.10	1967	H27	Ⅱ	R2	Ⅱ		R7				
171	73	思川橋	36.45	13.70	1987	H27	Ⅰ	R2	Ⅰ		R7				
172	104	平松橋	28.00	7.70	1978	H27	Ⅰ	R2	Ⅰ		R7				
173	131	鳥井立橋	29.00	4.80	1979	H27	Ⅰ	R2	Ⅰ		R7				
174	190	新下出橋	35.70	4.00	1979	H29	Ⅰ	R3	Ⅰ		R8				
175	134	堂ノ上橋	19.00	7.00	1979	H29	Ⅰ	R3	Ⅰ		R8				
176	191	新田川橋	22.70	4.80	1980	H29	Ⅰ	R3	Ⅰ		R8				
177	56	北街道橋	22.00	4.80	1982	H29	Ⅱ	R3	Ⅱ		R8				
178	143	上出橋	34.60	4.00	1983	H29	Ⅰ	R3	Ⅰ		R8				
179	144	狐橋	35.10	4.00	1985	H30	Ⅰ	R5	Ⅰ		R10				
180	11	思川橋	37.50	4.00	1985	H30	Ⅱ	R5	Ⅱ		R10				
181	192	檜木立橋	34.80	4.00	1986	H29	Ⅰ	R3	Ⅰ		R8				
182	193	井出橋	37.70	4.00	1986	H29	Ⅰ	R3	Ⅰ		R8				
183	66	中出橋	37.10	5.00	1987	H29	Ⅱ	R3	Ⅱ		R8				
184	194	曙橋	35.60	4.00	1987	H29	Ⅰ	R3	Ⅰ		R8				
185	31	新小砂橋	24.50	10.90	1997	H30	Ⅰ	R5	Ⅲ	進行	R10		R7	R8	
186	132	たいこ橋	22.00	5.20	1998	H29	Ⅰ	R3	Ⅰ		R8				
187	195	仲之道橋	18.70	5.20	2010	H29	Ⅰ	R3	Ⅰ		R8				
188	71	新鳥井立橋	27.00	3.80	2007	H29	Ⅱ	R3	Ⅱ		R8				
189	145	第二落合川橋	15.00	14.30	2009	H29	Ⅰ	R3	Ⅰ		R8				
190	196	みまつ橋	20.00	13.60	2009	H30	Ⅰ	R5	Ⅰ		R10				
191	197	上家棟川橋	22.60	11.40	2010	H30	Ⅰ	R5	Ⅰ		R10				
192	49	無名橋78	23.00	10.50	1998	H29	Ⅱ	R3	Ⅱ		R8				
193	54	大山川橋	24.80	6.20	1966	H30	Ⅱ	R5	Ⅱ		R10				
194	135	山喜橋	17.70	8.80	1974	H30	Ⅰ	R5	Ⅰ		R10				
195	133	無名橋79	22.50	3.70	1965	H30	Ⅰ	R5	Ⅰ		R10				
196	61	甲西大橋	427.00	12.80	1995	H26・30	Ⅰ	R4	Ⅱ	進行	R9				
197	59	甲西橋	332.10	11.50	2010	H30	Ⅰ	R5	Ⅱ	進行	R10				